BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Improvements to Roads at 5th, 6th, 7th, 2nd Main, 3rd Main, Kalyana nagara and Surroundings area in Ward No 13 Mallasandra, Shettyhalli sub Division
2	Estimated cost and Technical Sanction NO and Date	Rs.45.00 Lakhs, T.S No.34/20-21, 06.05.2020
3	Amount of Tender	4500000.00
4	Job Code No	013-20-000132
5	Name & Address of the contractor	Manoj Naik B M
6	Aggrement No & Date	EE/DD/WO/119 /20-21, Dt.03.11.2020
7	No. & Date Under which the work order has been issued	EE/DD/AGR/119 /20-21, Dt.03.11.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	—
10	Date of receipt of application in Sub Division	—
11	Weather time extended	No
12	Due date of Starting the work	03.11.2020
13	Due date of completion of the work	18.06.2021
14	Actul Date of completion of the work	02.02.2021
15	Progress achieved during first extension	–
16	Time extension period applied for	03.02.2021 to 18.06.2021
17	No of Days	134 Days
18	Time Extension Recommended	03.02.2021 to m18.06.2021 103 Days

Scanned by CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	
21	Approximate time required for completion on the work	100 Days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	–
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Fine Rule 4 may be granted with a fine of 1% today for 134 days

ASSISTANT ENGINEER
Ward No 13

ASSISTANT EXECUTIVE ENGINEER
Shettyhalli Sub Division

EXECUTIVE ENGINEER
Dasarahalli Division

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned by CamScanner